



दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)
(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

DMRC/20/II-186/2007/V

Dated: - 30.07.2019

WORK EXPERIENCE CERTIFICATE (For Completed Works)

1.	Name of Work & Contract No.	Supply, installation, testing & commissioning for shifting / modification of electrical utilities of 33kV, 11kV, LT lines, transformers etc. of Noida Authority infringing <u>Noida Sec71 to Dadri Road Station (excluding Dadri Road Station)</u> Section of Noida-Greater Noida Corridor (Lot-01) Contract No.: CEUD-06
2.	LOA No. & Date	DMRC/20/III-236/2015 dt. 27.05.2015
3.	Name & Address of the contractor	M/s S.T. Electricals Pvt. Ltd., J-56, S Block, 1 st Floor, MIDC Bhosari, Pune - 411 026
4.	Joint Venture / Consortium along with % share of each member	N.A.
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/ final bill.]	Rs. 9,66,47,427/- Rs. 8,76,10,361/- Rs. 8,76,10,361/-
6.	Stipulated date of commencement of work	1 st June 2015
7.	Scheduled date of completion (as per LOA)	31 st May 2016
8.	Actual Date of Completion	31 st March 2018
9.	Details of EOT's	1 st Extension of Time - 30.11.2016 2 nd Extension of Time - 31.05.2017 3 rd Extension of Time - 30.09.2017 4 th Extension of Time - 31.03.2018
10.	Liquidity Damages levied for	NIL

Signature
30/7/19

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001

	delay,(indicate amount) if any	
11.	Scope of works Broad activities to be mentioned (e.g. Tunnelling / Viaduct length, No. of stations each of length, Ramp length etc.)	Supply, Installation, Testing & Commissioning of: A. 11 KV 3CX300 sq mm Aluminium Conductor XLPE insulated armoured cable – 14000 Mtrs. B. 33 KV 3CX400 sq mm Aluminium Conductor XLPE insulated armoured cable – 17736 Mtrs. Including End Terminations, Straight through Joints, Erection of Double Pole Structures and other accessories as required for Modification of Electrical Utilities and dismantling of existing lines & structures for the construction of Metro Corridor.
12.	Status of work along with overall % progress achieved till date	Physical Progress: 100% Financial Progress: 100%
13.	Overall Performance	Satisfactory

Opini
30/7/15

(ओ० एस० सैनी)

महाप्रबंधक/योजना

दिल्ली मेट्रो रेल कार्पोरेशन लि .की ओर से