



CIN: U74899 DL 1995 GOI 068150

TEL. : 26229001-3

FAX : 26229004

दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड DELHI METRO RAIL CORPORATION LTD.

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

Office of the Chief Project Manager / 7

Opp. Frank Anthony Public School, Lala Lajpat Rai Marg, Lajpat Nagar-IV, New Delhi-110024

Annexure - 1

No. DMRC/PM-7B/Contract File/CPM-7/38/2018

Date: 12.07.2019

WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

S.No	Description	Item
1.	Contract No & Name of Work	Contract CPM7/38: Miscellaneous finishing works at NCB Colony and Ballabgarh Metro Stations of Escort Mujesar – Ballabgarh Corridor of Delhi MRTS Phase-III
2.	LOA No. & Date	DMRC/CPM-7/PM-7B/Con/CPM/7/38/Blgh/2018, dated 16.07.2018
3.	Name of Contractor & Address	M/s. K.P. Associates and Adress-G-80, Sector-63 Noida UP-201301
4.	Joint Venture/Consortium along with % share of each member	N.A
5.	Contract Value 1. Original Awarded Contract Value 2. Revised/Final Contract Value 3. Value of actually executed work	Rs.80,14,523/- Rs. 2,44,77,258/- Rs. 2,44,77,258/- (5 th & Final Bill)
6.	Stipulated Date of commencement of work	16.07.2018
7.	Stipulated Date of Completion	15.10.2018
8.	Actual date of completion	15.11.2018
9.	Details of EOTs	1 st EOT – 15.11.2018
10.	Liquidated Damages levied for delay (indicate amount), if any	Nil
11.	Scope of work	Miscellaneous finishing works such as Painting, Alluminium louvers, Railings, Signages, Automation of pumps, Stainless steel, Retroreflective tape, Vinyl cleaning etc.
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress – 100%
13.	Overall Performance	Satisfactory/Unsatisfactory

This Certificate is issued on the request of M/s. K.P. Associates Vide letter No. KPA/DMRC/CPM-7/PM-7B/Con/Blgh./2018-19/44, dated 10.07.2019 for Business Development.

(Sanjay Srivastava)
Project Manager-7B

H.O. : Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001