



CIN: U74899 DL 1995 GOI 068150

TEL. : 26229001-3

FAX : 26229004

# दिल्ली मेट्रो रेल कॉर्पोरेशन लिमिटेड

## DELHI METRO RAIL CORPORATION LTD.

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

Office of the Chief Project Manager / 7

Opp. Frank Anthony Public School, Lala Lajpat Rai Marg, Lajpat Nagar-IV, New Delhi-110024

No. DMRC/PM-7B/Contract File/CPM-7/38/2018


Annexure - 1

Date: 25.03.2019

### WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

S.No	Description	Item
1.	Contract No & Name of Work	Contract CPM7/38: Miscellaneous finishing works at NCB Colony and Ballabgarh Metro Stations of Escort Mujesar - Ballabgarh Corridor of Delhi MRTS Phase-III
2.	LOA No. & Date	DMRC/CPM-7/PM-7B/Con/CPM/7/38/Blgh/2018, dated 16.07.2018
3.	Name of Contractor & Address	M/s. K.P. Associates and Adress-G-80, Sector-63 Noida UP-201301
4.	Joint Venture/Consortium along with % share of each member	N.A
5.	<b>Contract Value</b> 1. Original Awarded Contract Value 2. Revised/Final Contract Value 3. Value of actually executed work	Rs.80,14,523/- Rs. 2,10,24,630/- (Approved up to 2 <sup>nd</sup> Variation) Rs. 1,96,65,230/- (up to approved 4 <sup>th</sup> RA Bill i.e. work done up to 05.11.2018)
6.	Date of commencement of work	16.07.2018
7.	Schedule Date of Completion (As per Contract)	15.10.2018
8.	Actual date of completion	EOT approved to 15.11.2018
9.	If delay in Execution on contractor's Account	No
10.	Liquidated Damages levied for delay (indicate amount), if any	Nil
11.	Scope of work	Miscellaneous of finishing works
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100% Financial Progress - 93.33%
13.	Overall Performance	Satisfactory

This Certificate is issued on the request of M/s. K.P. Associates Vide letter No. KPA/DMRC/CPM-7/38/Blgh./2018-19/23, dated 22.03.2019 for Business Development.

  
(Sanjay Srivastava)  
Project Manager-7B