



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि०

## DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )  
( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

डी.एम.आर.सी/20/II-186/2007/IV

दिनांक -01.02.2019

### WORK EXPERIENCE CERTIFICATE (FOR COMPLETED WORKS)

1	Name of Work and Contract No.	Contract NC-01: Part Design and construction of elevated viaduct and 8 elevated stations viz. Sector 71, Sector 50, Sector 78, Sector 101, Sector 81, Dadari Road, Sector 83, Sector 137, including Architectural Finishing works of stations from Chainage (-)450 m to 9129.8 m of Noida -Greater Noida Metro Project
2	LOA No. & Date	DMRC/20/III-208/2014 dated 15 <sup>th</sup> May, 2015
3	Name of the Contractor and Address	M/S CEC-SAM INDIA (NC-01) JV, 7 <sup>th</sup> Floor Tower - B, Signature Tower, Sector 29, Gurgaon-122002
4	Joint Venture/Consortium along with % shares of each member	A Joint Venture of 1) Continental Engineering Corporation, No.95 Dun Hua South Road, Section-2, Taipai, Taiwan City - Share - 74% 2) Sam India Built Well Pvt. Ltd., 435, Jagriti Enclave, Vikas Marg Extn., Delhi-110092 - Share - 26%
5	Contract Value 1. Original Contract Value 2. Revised Contract Value after variation approved till date 3. Escalation paid till date 4. Amount paid till date against RA bill 5. Final bill and final escalation	Rs. 513,67,60,658.00/- Rs. 576,38,64,172.00/- Rs. 20,52,68,552.00/- Rs. 568,80,09,273.00/- In Process
6	Date of commencement of work	25.5.2015
7	Scheduled date of completion	24.5.2017
8	Actual date of completion	24.8.2018, EOT up to 24.08.2018 without LD
9	If delay in Execution on Contractor's Account	No
10	Liquidated Damages levied for delay (indicate amount), if any	Nil
11	Scope of the work Broad activities to be mentioned	Work consist of Part Design & construction of Viaduct, Stations involving Piles (48,000 rm) approx., pile cap, piers, pier caps, U girders, FOB and finishing work of Stations.
12	Status of work along with overall % progress achieved till date	Completed, Physical progress- 100%, Final bill in process.
13	Overall performance	Satisfactory

This certificate is issued on the request of M/s CEC-SAM India (NC-01) JV for Business Development.

Copied to: Manager /cc- for uploading

(ओमवीर सिंह सेनी)

महाप्रबंधक / योजना

दिल्ली मेट्रो रेल कॉर्पोरेशन लि० की ओर से

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड़, नई दिल्ली-110001)  
Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001