



# दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

( भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम )  
( A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI )

DMRC/20/II-186/2007/IV

Date: 09.01.2019

## WORK EXPERIENCE CERTIFICATE

(For completed works)

1.	Name of Work & Contract No.	Contract CC-23E:Balance Finishing work at Greater Kailash station of Line-8 of Phase-III of Delhi MRTS Project.
2.	LOA No. & Date	DMRC/20/III-394/2016 Dated: 23.12.2016
3.	Name of the Contractor & Address	M/s BIT INFRATECH. Flat No-142, DPS Plot No-16, Sector-4, CGHS, Dwarka.New Delhi-110078
4.	Joint Venture/ Consortium along with % share of each member.	Not Applicable
5.	Contract value 1. Original Contract value. 2. Revised/ Final Contract Value. 3. Value of actually executed works [as on date of issue of certificate i.e. value paid till the last running bill/ final bill]	1. Rs. 7,05,44,441.96/- 2. Rs. 6,98,54,560.59/- 3. Rs. 6,98,54,560.59/-
6.	Date of commencement of work	02/01/2017
7.	Scheduled date of completion	01/06/2017
8.	Actual date of Completion	01/06/2017 (5 months) 1 <sup>st</sup> Extension Of Time: 15/08/2017 2 <sup>nd</sup> Extension Of Time: 15/10/2017 3 <sup>rd</sup> Extension Of Time: 15/02/2018 4 <sup>th</sup> Extension Of Time: 30/04/2018
9.	If delay in Execution on Contractor's Account	No
10.	Liquidated Damages levied for delay(indicate amount), if any	Nil
11.	Scope of the Works.	Balance Finishing work at Greater Kailash station.
12.	Status of work along with overall % progress achieved till date	Physical Progress - 100 % Financial Progress - 100%
13.	Overall Performance	Satisfactory

This Certificate is issued on the request of M/s BIT INFRATECH For Business Development.

(Omvir Singh Saini)  
GM/Planning

For and behalf of Delhi Metro Rail Corporation Ltd

Copy to :- Mgr/CC

(मेट्रो भवन, फायर ब्रिगेड लेन, बाराखम्बा रोड, नई दिल्ली-110001)

Metro Bhawan, Fire Brigade Lane, Barakhamba Road, New Delhi-110001